

Switchyard 120 Status

2/15/02

P3 line (main ring remnant to A0, switchyard transfer hall and encl. B)

Magnets installed and vacuum connected

Instrumentation mostly in place, still missing a few multiwires, some cable/termination work needed

Need final alignment and vacuum leak check

Power supplies through MR remnant checked

Some work still needed for basic software for commissioning

SAD (Safety Assessment Document) work in progress

Commissioning run this spring- beam to SY dump

Enclosure C

Superconducting left-bend magnets removed- 2/13/02

Remaining cryogenic plumbing – removal in progress

EPB dipole replacements refurbished

New magnet hangers ready for installation

Drawings of final SY120 beam layout complete and distributed to support groups

Instrumentation layout needed to complete plans

Enclosure F1, F2, F3, M01

No changes to beamlines in these enclosures other than maintenance

Commissioning run this summer- beam to Meson “train”

